TIME EXTENSION PROPOSAL

Sl.No	Item	Description	Remarks
1	Name of the Work	Filling of pot holes main and cross roads in Dasarahalli ward no 15 Dasarahalli Sub division	
2	Estimate Cost	10.00	
3	Work Code	P1771	
4	Job Code	015-17-000002	
5	A.S No.	EE/DZ/AS/49/16-17 Dtd 30.12.2016	
6	T.S No	EE/DZ/TS/66/16-17 Dtd: 30.12.2016	
7	Work Order/Agreement No	EE/DD/WO/149/16-17 Dtd: 25.03.2017	
8	Tender Premium	—	
9	Stipulated Time for completion of Work	30 Day	
10	Targeted Monthly progress	—	
11	Progrees Achived Till date	—	
12	Reasons for Delay	Work Got delayed due to Sanitary work	
13	Time Extension Requested		
14	Assistant Executive Engineer's Recommendation	Recommended	
15	Executive Engineer's Recommendation	Recommended for Approvals	
16	Superintending Executive Engineer's Recommendation		
17	Chief Engineers Recommendation	As recommended by EE DZ is requested	
18	Time Extension Granted	Approved	
19	Conditions imposed if any		

Asst. Engineer,
Ward no. 15

Asst. Executive Engineer,
Sub Division

Executive Engineer
Dasarahalli Division.